Mob : 99457 44759

• Shriya Construction and Consultancy

1133, 3rd Floor, 3rd Stage, B Cross, Yelahanka New Town, Bangalore - 560 064.

No. PMC/Y-P/MINI/2020-21 Date: 01.05.2021

To,
The Executive Engineer,
Yelahanka Projects Division,
Bangalore 560092.

SUB: PMC CERTIFICATE

Dear Sir,

This is to certify that all the items of Works have been carried our satisfactorily as per specifications and the details below.

Name of work:" Construction of Compound gate to Mini Vidhana soudha and Construction of Auditoriums in Government first grade college and Bangla Government Higher Primary school and other developmental works in Kempegowda ward No. 01"

Job code: 001-20-000008

Work Order Number: EE(Project)/YNK Zone/WO/98/2020-21,
Dated: 08.09.2020

Bill Number: First & Part Bill.

Name of contractor: Sri. T K Shankarappa (M/s MESPC Infra Projects Pvt Ltd)

Value of Work:

BR No.

SHRIYA CONSTRUCTION AND CONSULTANCY

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Mob : 99457 44759

Shriya Construction and Consultancy

1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town, Bangalore - 560 064.

Sl No	Description of Work	Unit	Qty
29	KSRB M200-13.1. Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. II. By Mechanical Means. A. Cement Concrete Grade M-15 & M-20. MORTH Specification No. 202.	Cum	102.60
2	Earthwork excavation by manual means for foundations, either in pits or trenches 1.5m and above in width, in soil not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches , stacking the excavated soil clear from edges from edges of excavation with lead upto 30m, including breaking of clods complete as per specification in ordinary soil.	Cum	1154.39
7	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC @ 180 kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85 cum and fine aggregates @ 0.57 cum machine mixed, machine mixed, concrete laid in layers not exceeding 15cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications.	Cum	45.02
8	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13	Cum	143.23
9	KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13	Cum	68.23

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Mob : 99457 44759

Shriya Construction and Consultancy

1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town, Bangalore - 560 064.

10	KSRB 15.1 Providing flush pointing 20 mm deep to square rubble, course or uncoursed stone masonry with cement mortar after rakingvjoints to depth of 20mm nicely lining, including cost of materials, labour,vcuring complete as per specifications	Sqm	248.11
26	Providing and laying in position reinforced cement concrete of design mix M20 with OPC v@ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69 cum and fine aggregates @0.460 cum, with super plasticisers @ 3 Liters confirming to IS 9103-1999 reafirmed - 2008, machine mixed, cocnrete laid in layers not exceeding 15cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) Including attached pilasters, columnspillar, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials labour, HOM curing, complete but excluding cost of reinforcement as per specifications.	Cum	19.12
13	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass cocnrete including cost of all materials, labour complete as per specifications, Specification No. KBS 4.6.2	Sqm	199.72
11	KSRB 4.1.6 : Providing and laying in position reinforced cement concrete of design mix M15 with OPC cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878cum and fine aggregates @ 0.459cum, with superplastisiser @ 3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached pilasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets,coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications. Specification No. KBS 4.1, 4.6	Cum	21.47

SHRIYA CONSTRUCTION AND CONSULTANCY

Asst. Executive Engineer
Division

Scanned by TapScanner

Mob : 99457 44759

Shriya Construction and Consultancy

1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town, Bangalore - 560 064.

15	KSRB 5-14 : Providing and constructing precast concrete solid blocks with compressive strength not less than 3.5 Newton per sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x15x20cms conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications.	Sqm	223.84
17	Providing 18mm thick cement plaster in single coat with cement mortar to brick masonry incluing rounding off corners wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. Cement Mortar 1:4	Sqm	521.64
16	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 - TMT bars Fe 500	MT	3.71
EIRL-1	Granite Stone pillar 7ftx1ftx1ft including fixing, crane and transportation charges etc., (Approved Data Rate)	NOS	900000.00
EIRL-2	Granite Stone kalsa 2ftx1ftx1ft including fixing and transportation charges etc., (Approved Data Rate)	NOS	150000.00

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SHRIYA CONSTRUCTION AND CONSULTANCY

Scanned by TapScanner